

School: **Hardy School**

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
ERV-1	Rms 221, 222, 122, 121, G32, G3 (Addition)	Pass	Operational	De-commission heat recovery wheel		
RTU-1	Rms 213, 114, G21	Fail	Non-operational	Exhaust Air Damper Repaired, OA/RA Actuator Needs Replacement		Aug
RTU-1A	Rms 212, 110, G20	Fail	Non-operational	Exhaust Air Damper Repaired, Motor Bearing Needs Replacement		
RTU-2	Rms 214, 215, 112, G22	Fail	Operational	Contactors and Fuses Replaced		
RTU-3	Rms 216, 217, Teacher Work Rm, 115, G26, G27	Fail	Operational	Fuses Replaced		
RTU-4	RM 209, Art, Science, 108	Fail	Non-operational	Contactors and Fuses Replaced, Need DDC Controller Replacement	Yes	Sept. 9-11
RTU-5	Café, Teachers Dining	Fail	Operational	Outside Air/Return Air Damper Repaired, Contactor and Transformer Replaced		
RTU-6	Rms 201, 202, 101, 102, G04, G05, Nurse	Fail	Non-operational	Contactors and Fuses Replaced, Need DDC Controller Replacement	Yes	Sept. 9-11
RTU-7	Library	Pass	Operational			
RTU-8	Old Computer Lab	Fail	Operational	Contactors and Fuses Replaced		
RTU-9	Rms 203, 204, 103, 104, Admin	Pass	Operational			
Exhaust Fans	Throughout Building	Fail	Non-operational	All belts replaced; EF-2 needs new motor	Ordered	

School: **Bishop School**

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
RTU-1	Library	Fail	Operational	OA/RA Damper Repaired		
RTU-2	Rms 227, 223, 224, 226	Pass	Operational			
RTU-3	Admin	Fail	Non-Operational	Cooling Compressor to be replaced	Yes	Sept. 4
AHU-1	Corridors	Pass	Operational			
AHU-2	Corridors	Pass	Operational			
AHU-3	Gym	Fail	Operational	OA/RA Damper Repaired		
AHU-4	Kitchen, Café, G07A	Pass	Operational			
HVAC-1	Nurse, Lounger, 202, 204, 215, 216, 219	Fail	Operational	Damper Actuator Replaced		
UV-G11	See Unit Ventilator Equipment #	Pass	Operational			
UV-G12	See Unit Ventilator Equipment #	Pass	Operational			
UV-G13	See Unit Ventilator Equipment #	Pass	Operational			
UV-105	See Unit Ventilator Equipment #	Pass	Operational			
UV-105A	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper Replaced		
UV-106	See Unit Ventilator Equipment #	Pass	Operational			
UV-107	See Unit Ventilator Equipment #	Pass	Operational			
UV-108	See Unit Ventilator Equipment #	Pass	Operational			
UV-112	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper Replaced		
UV-113	See Unit Ventilator Equipment #	Fail	Operational	Unit Not Responding To BAS Commands		
UV-114	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper Replaced		
UV-115	See Unit Ventilator Equipment #	Pass	Operational			
UV-205	See Unit Ventilator Equipment #	Fail	Operational	Face/Bypass Damper Replaced		
UV-205A	See Unit Ventilator Equipment #	Fail	Operational	Face/Bypass Damper Replaced		
UV-206	See Unit Ventilator Equipment #	Pass	Operational			
UV-207	See Unit Ventilator Equipment #	Pass	Operational			
UV-208	See Unit Ventilator Equipment #	Pass	Operational			
UV-211	See Unit Ventilator Equipment #	Fail	Operational	Face/Bypass Damper Replaced		
UV-212	See Unit Ventilator Equipment #	Pass	Operational			
UV-213	See Unit Ventilator Equipment #	Pass	Operational			
UV-214	See Unit Ventilator Equipment #	Pass	Operational			
UV-225	See Unit Ventilator Equipment #	Pass	Operational			
UV-228	See Unit Ventilator Equipment #	Fail	Operational	Unit Had No Power - Connections tightened		
Exhaust Fans	Throughout Building	Pass	Operational	All Belts Replaced		

School: Brackett School

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
RTU-1	Rms 301, 302, 303, 304, 305, 306, 309, 310, 206, Kitchen, Café, 109	Pass	Operational			
RTU-2	Admin, Nurse, 125, 126, Library, 201	Fail	Operational	OA/RA Damper Replaced		
RTU-3	Rms 312, 315, 321, 322, 323, 324, 325, 211, 213, 215, 220, 221, 222, 223,224,130,131,132,135,136	Fail	Operational	Face/Bypass Damper Replaced		
RTU-4	Gym	Fail	Operational	OA/RA Damper Replaced; Wiring Issue Corrected; BAS Programming Corrected		
Exhaust Fans	Throughout Building	Fail	Operational	EF-2 Rotation Reversed; All Belts Replaced		

School: Peirce School

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
RAC-1	Admin, Nurse	Pass	Operational			
RAC-2	Library	Pass	Operational			
RAC-3	Café	Fail	Non-Operational	Need Relay/Overload, Enthalpy Control, Damper Gear	Ordered	
AHU 1 & 2	Gym	Pass	Operational			
Music Rm	See Unit Ventilator Equipment #	Fail	Operational	Outside Air/Return Air Damper	Yes	
115	See Unit Ventilator Equipment #	Pass	Operational			
118	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
121	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
Comp Rm	See Unit Ventilator Equipment #	Pass	Operational			
126	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
201	See Unit Ventilator Equipment #	Pass	Operational			
203	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
209	See Unit Ventilator Equipment #	Pass	Operational			
211	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
212	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor	Yes	
214	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper, Fan Motor	Yes	
Science 1	See Unit Ventilator Equipment #	Pass	Operational			
Science 2	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
Science 3	See Unit Ventilator Equipment #	Pass	Operational			
222	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
223	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
219	See Unit Ventilator Equipment #	Pass	Operational			
218	See Unit Ventilator Equipment #	Pass	Operational			
217	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper, Fan Motor	Yes	
301	See Unit Ventilator Equipment #	Pass	Operational			
303	See Unit Ventilator Equipment #	Fail	Operational	Face/Bypass Damper	Yes	
309	See Unit Ventilator Equipment #	Pass	Operational			
311	See Unit Ventilator Equipment #	Pass	Operational			
312	See Unit Ventilator Equipment #	Pass	Operational			
314	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
Art 1	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper, Face/Bypass Damper, Fan Motor	Yes	
Art 2	See Unit Ventilator Equipment #	Pass	Operational	Face/Bypass Damper, Fan Motor	Yes	
Art 3	See Unit Ventilator Equipment #	Pass	Operational			
323	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
322	See Unit Ventilator Equipment #	Fail	Operational	OA/RA Damper	Yes	
319	See Unit Ventilator Equipment #	Pass	Operational			
318	See Unit Ventilator Equipment #	Pass	Operational			
317	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor	Yes	
Exhaust Fans	Throughout Building	Fail	Non-Operational	All belts replaced; locate controls for upper roof fans		

School: **Stratton**

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
MUA-1	Kitchen	Pass	Operational			
AHU-1	Gym	Pass	Operational			
AHU-2	Café	Pass	Operational			
AHU-3	Café	Pass	Operational			
Rm. 101	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 102	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 103	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 104	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 105	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor		
Rm. 106	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 107	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 108A	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 109	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 110	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor		
Rm. 111	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 112	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 113	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 114	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor		
Rm. 117	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 10	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 11	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 12	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 14	See Unit Ventilator Equipment #	Fail	Operational	Fan Motor		
Rm. 15	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 16	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 17	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 18	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 20	See Unit Ventilator Equipment #	Pass	Operational			
Rm. 21	See Unit Ventilator Equipment #	Pass	Operational			
Media Ctr	See Unit Ventilator Equipment #	Pass	Operational			
Media Ctr	See Unit Ventilator Equipment #	Pass	Operational			
Media Ctr	See Unit Ventilator Equipment #	Pass	Operational			
Media Ctr	See Unit Ventilator Equipment #	Pass	Operational			

School: **Stratton**

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
124	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
125	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
126	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
Lounge	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
127	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
128	Front Lobby (Admin, Nurse, Conf Rms)	Pass	Operational			
Exhaust Fans	Throughout Building	Pass	Operational	All belts replaced		

School:	Dallin School					
Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
MAU 1	Kitchen	Fail	Non-Operational	Supply Fan Fuses Replaced; Check Motor Bearing; Need JCI Damper Actuator	Aug. 28	Aug. 28
RAC 1	Café	Pass	Operational			
RAC 2	Admin, Nurse	Pass	Operational			
RAC 3	Library	Pass	Operational			
AHU 1 & 2	Gym	Pass	Operational			
AHU 3	Storage	Fail	Operational	Outside Air Actuator Replaced		
AHU 4	1st Fl Corridors	Fail	Operational	Outside Air Actuator Replaced		
AHU 5	2nd Fl Corridors	Pass	Operational			
AHU 6	Front Lobby	Pass	Operational			
FC 1	Lounge	Pass	Operational			
FC 2	Counseling	Pass	Operational			
UV1	114	Pass	Operational			
UV2	112	Pass	Operational			
UV3	158	Pass	Operational			
UV4	157	Pass	Operational			
UV5	156	Pass	Operational			
UV6	155	Fail	Operational	Damper actuator linkage tightened		
UV7	149	Pass	Operational			
UV8	147	Pass	Operational			
UV9	142	Pass	Operational			
UV10	133	Pass	Operational			
UV11	132	Pass	Operational			
UV12	131	Fail	Operational	Controller re-mapped to BAS		
UV13	211	Fail	Non-Operational	Replace fasteners on Face/Bypass Damper	Yes	Aug. 28
UV14	209	Pass	Operational			
UV15	229	Pass	Operational			
UV16	228	Fail	Non-Operational	Debris in fan; Fan control not operational		Aug. 28
UV17	227	Pass	Operational			
UV18	226	Pass	Operational			
UV19	225	Fail	Non-Operational	Fan rubbing against cover	N/A	Aug. 28
UV20	224	Pass	Operational			
UV21	223	Pass	Operational			
UV22	221	Pass	Operational			
UV23	214	Pass	Operational			
UV24	213	Pass	Operational			
UV25	212	Fail	Operational			
UV26	208	Fail	Operational	Controller re-mapped to BAS		
UV27	207	Fail	Operational	Controller re-mapped to BAS		
UV28	222	Fail	Operational			
UV29	206	Pass	Operational			
Exhaust Fans	Throughout Building	Fail	Non-Operational	All belts replaced; EF10 (Gym) Needs new RIB Relay	Yes	Sept. 3

School: **Thompson School**

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
AHU 1	Gym, Gym office, Custodial, Music	Pass	Operational			
MAU 1	Kitchen	Pass	Operational			
ERV 1	Admin, Library	Fail	Operational	Energy Recovery Wheel Out of Service		
HV 1	Café	Pass	Operational			
HRU	All Classrooms	Pass	Operational			
ERV 2	(Addition) A100, A101, A102, A202, A203, A301, A302, A303	Pass	Operational			
Exhaust Fans	Throughout Building	Pass	Operational	All belts replaced		

School: Gibbs Middle School

Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
RTU 1	Auditorium	Pass	Operational			
RTU 2	Media Center	Pass	Operational			
RTU 3	Café	Pass	Operational			
ERU 1	North Classrooms	Pass	Operational			
ERU 2	South Classrooms	Pass	Operational			
ERU 3	Art, Admin	Pass	Operational			
ERU 4	Media Center	Pass	Operational			
HV 1 & 2	Gym	Pass	Operational			
HV 3	Kitchen	Pass	Operational			
HV 4	Kiln Room	Pass	Operational			
Exhaust Fans	Throughout Building	Pass	Operational			

School:	Ottoson Middle School					
Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
RTU 1	Rms 101, 102, 103, GF Lobby, 215, 317, 319, 321	Pass	Operational	PVC trap		
RTU 2	Café	Pass	Operational	Stage 2 Cooling Issue; fault showing		TBD
RTU 3	Kitchen	Pass	Operational			
RTU 4	Admin, Guidance, Nurse, FF Lobby	Pass	Operational			
RTU 5	AV Studio	Fail	Non-Operational	Need Blower Motor	Yes	Aug. 31
RTU 6	Reading Room and 223	Pass	Operational	PVC trap		
RTU 7	Book Room	Fail	Non-Operational	Need Transformer/Control Board; need screen	Yes	Aug. 31
RTU 8	Resource Room	Pass	Operational			
RTU 9	Copy Room, 225	Pass	Operational	Need Screen, PVC trap		
RTU 10	Media Center	Pass	Operational			
HV 1	Blue Gym	Fail	Operational	Supply Fan		
HV 2	Blue Gym	Pass	Operational			
HV 3	Blue Gym	Pass	Operational			
HV 4	Locker Room 1	Pass	Operational			
HV 5	Rms 226, 228	Fail	Operational	Exhaust Fan		
HV 6	Wood Gym	Fail	Operational	New Belts		
HV 7	Wood Gym	Fail	Operational	T-Stat		
HV 8	Locker Room 2	Pass	Operational			
MCUV1	Media Center	Fail	Operational	DX cooling failed, heat/ventilation operational	Ordered	Sept. 17-18
MCUV2	Media Center	Pass	Operational			
202	See Unit Ventilator ID	Pass	Operational			
203	See Unit Ventilator ID	Pass	Operational			
204	See Unit Ventilator ID	Pass	Operational			
205	See Unit Ventilator ID	Pass	Operational			
206	See Unit Ventilator ID	Pass	Operational			
207	See Unit Ventilator ID	Pass	Operational			
208	See Unit Ventilator ID	Pass	Operational			
209	See Unit Ventilator ID	Pass	Operational			
210	See Unit Ventilator ID	Pass	Operational			
211	See Unit Ventilator ID	Pass	Operational			
212	See Unit Ventilator ID	Pass	Operational			
213	See Unit Ventilator ID	Pass	Operational			
214	See Unit Ventilator ID	Pass	Operational			
227	See Unit Ventilator ID	Pass	Operational			
230	See Unit Ventilator ID	Pass	Operational			
232	See Unit Ventilator ID	Pass	Operational			
233	See Unit Ventilator ID	Pass	Operational			
235	See Unit Ventilator ID	Pass	Operational			
237	See Unit Ventilator ID	Pass	Operational			
239	See Unit Ventilator ID	Pass	Operational			
241	See Unit Ventilator ID	Pass	Operational			
302	See Unit Ventilator ID	Pass	Operational			
303	See Unit Ventilator ID	Pass	Operational			
304	See Unit Ventilator ID	Pass	Operational			
305	See Unit Ventilator ID	Pass	Operational			
306	See Unit Ventilator ID	Pass	Operational			
307	See Unit Ventilator ID	Pass	Operational			
308	See Unit Ventilator ID	Pass	Operational			
309	See Unit Ventilator ID	Pass	Operational			
310	See Unit Ventilator ID	Pass	Operational			
311	See Unit Ventilator ID	Pass	Operational			
312	See Unit Ventilator ID	Pass	Operational			
313	See Unit Ventilator ID	Pass	Operational			
314	See Unit Ventilator ID	Pass	Operational			
322	See Unit Ventilator ID	Pass	Operational			
323	See Unit Ventilator ID	Pass	Operational			

School:	Ottoson Middle School					
Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
324	See Unit Ventilator ID	Pass	Operational			
325	See Unit Ventilator ID	Pass	Operational			
326	See Unit Ventilator ID	Pass	Operational			
331	See Unit Ventilator ID	Pass	Operational			
332	See Unit Ventilator ID	Pass	Operational			
333	See Unit Ventilator ID	Pass	Operational			
334	See Unit Ventilator ID	Fail	Non-Operational	No Supply Air at Unit; Leak not identified		TBD
335	See Unit Ventilator ID	Fail	Non-Operational	Fan Motor	Yes	Aug. 31
336	See Unit Ventilator ID	Pass	Operational			
337	See Unit Ventilator ID	Pass	Operational			
339	See Unit Ventilator ID	Pass	Operational			
340	See Unit Ventilator ID	Pass	Operational			
342	See Unit Ventilator ID	Pass	Operational			
355	See Unit Ventilator ID	Fail	Operational	OA/RA Damper Repaired		
356	See Unit Ventilator ID	Pass	Operational			
357	See Unit Ventilator ID	Fail	Non-Operational	Controls not Operational		TBD
358	See Unit Ventilator ID	Pass	Operational			
440	See Unit Ventilator ID	Fail	Operational	Replace Switch; Air line connections repaired		
441	See Unit Ventilator ID	Pass	Operational			
442	See Unit Ventilator ID	Pass	Operational			
443	See Unit Ventilator ID	Pass	Operational			
444	See Unit Ventilator ID	Pass	Operational			
445	See Unit Ventilator ID	Pass	Operational			
446	See Unit Ventilator ID	Pass	Operational			
447	See Unit Ventilator ID	Pass	Operational			
448	See Unit Ventilator ID	Fail	Operational	Air Leak under unit repaired		
449	See Unit Ventilator ID	Pass	Operational			
452	See Unit Ventilator ID	Pass	Operational			
455	See Unit Ventilator ID	Pass	Operational			
456	See Unit Ventilator ID	Pass	Operational			
457	See Unit Ventilator ID	Pass	Operational			
458	See Unit Ventilator ID	Pass	Operational			
Exhaust Fans	Throughout Building	Fail	Operational	24 Total: EFs 1, 6, 14 rebuilt; EF 4 new motor; 6 tripped starters		

*Identified and repaired numerous pneumatic air leaks in system

*Replace Classroom Thermostats Throughout

School:	Arlington High School					
Equipment	Location(s) Served	Test	Current Status	Notes	Parts	Target Date
DHD	Downs House Deans Office	Pass	Operational			
230	See Equipment #	Fail	Non-Operational	Replace freeze-stat and power connections	Yes	Sept. 8
231	See Equipment #	Pass	Operational			
232	See Equipment #	Pass	Operational			
233	See Equipment #	Pass	Operational			
234	See Equipment #	Pass	Operational			
236	See Equipment #	Pass	Operational			
332	See Equipment #	Pass	Operational			
333	See Equipment #	Pass	Operational			
334	See Equipment #	Pass	Operational			
335	See Equipment #	Fail	Non-Operational	Motor rotation reversed		TBD
336	See Equipment #	Pass	Operational			
337	See Equipment #	Fail	Non-Operational	Control Arm Broken	Yes	Sept. 8
339	See Equipment #	Fail	Non-Operational	Wheels Scraping; replace set screws	Yes	TBD
TC	Teacher's Care 3rd Fl	Fail	Non-Operational	Replace all retention pins	Yes	Sept. 8
430	See Equipment #	Fail	Operational	Consider replacing power head on steam valve		
431	See Equipment #	Pass	Operational			
432	See Equipment #	Pass	Operational			
433	See Equipment #	Fail	Operational	Service steam valve	Yes	
434	See Equipment #	Pass	Operational			
436	See Equipment #	Pass	Operational			
438	See Equipment #	Pass	Operational			
SL	Stem Lab 4th	Pass	Operational			
201	See Equipment #	Fail	Non-Operational	Needs Face/Bypass Actuator		Sept. 8
202	See Equipment #	Pass	Operational			
204	See Equipment #	Pass	Operational			
206	See Equipment #	Fail	Non-Operational	Reverse Face/Bypass Damper Linkage	N/A	Sept. 8
208	See Equipment #	Pass	Operational			
104	See Equipment #	Fail	Operational	EP Switch		
RTU1 (4 North)	Collumb House 3rd Floor	Fail	Non-Operational	Exhaust Fan, Dampers Pinned, Need Actuator		
RTU2 (4 South)	Collumb House 4th Floor	Pass	Operational			
RTU3 (6 East)	Fusco 3rd, 4th, 5th West	Fail	Non-Operational	Need disconnect; Outside Air Damper Needs Repair		Sept. 14
RTU3 (6 Center)	Fusco 6th	Pass	Operational			
RTU3 (6 West)	Fusco 3rd, 4th, 5th West	Fail	Non-Operational	Dampers Need Repair		Sept. 14

*Thermostats calibrated or replaced as each piece of equipment is evaluated

*Numerous blown fuses, lose and/or faulty wiring connections, pneumatic airleaks, frozen/baffled dampers, tripped freezestats, encountered and remedied in order to evaluate equipment; equipment all lubricated